COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS & CONSTRUCTION OF CC ROAD & DRAIN AT KRISHNE GOWDA LAYOUT SUJATA TENT PARALLEL ROAD & SRI.RANGA SCHOOL ROAD IN DASARAHALLI WARD NO 15**

2. Sanctioned Estimate No. & Dt : 19.00 lakhs.

3. Head of Account which is Chargeable : P – 1441

4. Work Order No. & Dt :

5. Name of Contractor : **SRI. N R MAHESH**

6a. Time stipulated for completion of work : 90 days.

b. Delay in execution of work : Granted T.S - EE/TS/D.Z/25/2015-2016 ದಿನಾಂಕ 6.1.2016

7. Measurement recorded in : M.B. No.....

8. Check measurement of the Asst. : M.B. No. 2140 .....Page No. 325 to 329

Asst. Exe. Eng. / Exe. Eng : Page No. 325 to 329

9. Name of the Office / Official incharge of the work :

10. a) Asst. Engineer H.M Parameshwarappa

b) Asst. Exe. Engineer Rangaswamy

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
1900000=00	1816131.00		83869.00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD. ( )